

check list

serial number:

date:

edited by:

	task	ok
1.	test run „man1“ saved in GMM	
2.	fitting (CH4/CO2) saved in GMM	
3.	calibration + test of EC sensors saved in GMM	
4.	test run in automatic mode (at least 2 hours) saved to GMM	
5.	check of internal memory	
6.	check of internal error memory	
7.	machine card tested (IN1...IN4 and REL1...REL4)	
8.	analogue output tested (AN1....AN4)	
9.	profibusDP / modbusTCP / ethernet IP tested	
10.	level switch tested	
11.	peristaltic pump tested	
12.	internal LDL supervision tested	
13.	external fault “fan” tested	
14.	NV-parameter set up: special customer demands?	
15.	NV-parameter set up: saved in GMM?	
16.	115V connector plugged to contact card?	
17.	additional material according to order	
18.	delivery address known? Paper work done?	

signature:
